BRUHAT BANGALORE MAHANAGARA PALIKE

Chief Engineer, Lakes

COMPLETION REPORT

1	Completion Report of the work		***Providing Waterbody fencing to vacant land at waste wier, Damaged boundry fencing, walking path and other development work at Doddabommasandra lake ward 10***		
2	Agreement No. and Date		EE-4/Lakes/AG-18/2020-21 Dated:01-01-2021		
3	Name of Contractor		**Sri.K.N Mahesh.**		
4	Time stipulated for completion of work		180 Days		
5	Date of commencement		**26-11-2021**		
6	Date of completion		**20-06-2022.**		
7	Measurement recorded MB NO and Page no				
8	Name of the office/officials in charge of the work:				
	1) Assistant Engineer		**Girish Gudda**		
	2) Assistant Executive Engineer		**Akshath**		
	3) Executive Engineer		**Mahadev**		
	Tendered Amount/Tender	Amount claimed as per actuals	Excess	Savings	Remarks
	10262594.00	**10234874.00**	-	**27720.00**	-

1) Cerified that the above work has been completed with in stipulated time noted in

2) Certified that the above work has been executed satisfactorily

Assistant Engineer
Lake, BBMP

Assistant Executive Engineer
Lake BBMP

Executive Engineer
Lakes, BBMP